

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No **839**  
Project Work Day No. **1049**  
Date **03/31/2009**  
Shift Hours Start **6:30** Stop **3:00**  
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
		Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts	Pipes for chiller and concrete							IDLE OR DOWN
DESCRIPTION (Of Equipment or Labor)														
Equip. #	NO. MEN	1												
<b>E2 - FOOTING</b>														
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Laborer		8									Rafael Onate	Conco
	1	Mason		8									Jose Garza	Conco
	1	Mason	8	8									Ruben Rayan	Conco
	1	Oiler	8										Doug Greene	ABF
	1	Crane Operator	8										Joe Showman	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff									idle	Lobell	ABF	
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle	Lincoln	ABF	
	3	Generator											25 – 100 KW	ABF

**Weather:** Sunny 60 F

**Description of Operation:**

**E2 Footing**

1. Grinding concrete at North West end of the crossbeam for class A finish.
2. Chipping excess concrete at North end of the crossbeam.
3. Removing false work column B – 4 and B – 5 by torch - cutting them in half from above the intermediate cross bracing.
4. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep