

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **842**  
Project Work Day No. **1052**  
Date **04/03/2009**  
Shift Hours Start **6:30** Stop **3:00**  
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
		Cross beam false work	Over Time	Class A finish	Surveying	PT & HTR ducts								IDLE OR DOWN
1														
<b>E2 - FOOTING</b>														
1	Foreman	8										Terry Cronk	ABF	
1	Pile Driver	8										Allen Briney	ABF	
1	Pile Driver	8										Luke Paulk	ABF	
1	Pile Driver	8										Jamal Whitney	ABF	
1	Pile Driver	8										Carl Niesly	ABF	
1	Pile Driver	8										Harry Wheat	ABF	
1	Laborer			8								Rafael Onate	Conco	
1	Mason			8								Jose Garza	Conco	
1	Foreman	8										Carlos Valverde	ABF	
1	Iron worker	8										Josue Galvan	ABF	
1	Iron worker	8										Gabriel Rios	ABF	
1	Iron worker	8										Declan Treanor	ABF	
1	Iron worker	8										Mike Manday	ABF	
1	Iron worker	8										Barry Rothman	ABF	
1	Oiler	8										Doug Greene	ABF	
1	Crane Operator	8										Joe Showman	ABF	
1	Laborer	8										Byron Contreras	ABF	
1	Compressor											ingersolrand	ABF	
1	D.B. Crane											Manitowoc	ABF	
1	Skiff										idle	Lobell	ABF	
1	Flexy float												ABF	
1	Baker tank													
1	Barge											Westar 1	ABF	
2	Crane barge RT160											Mobile Crane	ABF	
1	Crane Operator	8										Theo Rohr	ABF	
3	Generator											25 - 100 KW	ABF	

**Weather:** Sunny 60 F

**Description of Operation:**

**E2 Footing**

1. Grinding concrete at North West end of the crossbeam for class A finish.
2. Removing scaffolding staircase accessing to the soffit deck.
3. Securing false work columns by tying them with steel ropes and come along to soffit deck for safe removal of intermediate cross bracings.
4. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep