

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Form HC-10A (Rev. 6/80)

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 846  
Project Work Day No. 1056  
Date 04/07/2009  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts							IDLE OR DOWN	Name	Contractor
		<b>E2 - FOOTING</b>														
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver	8												Allen Briney	ABF
	1	Pile Driver	8												Luke Paulk	ABF
	1	Pile Driver	8												Jamal Whitney	ABF
	1	Pile Driver	8												Carl Niesly	ABF
	1	Pile Driver	8												Harry Wheat	ABF
															Conco	
	1	Oiler	8												Doug Greene	ABF
	1	Crane Operator	8												Tom Gitterrez	ABF
	1	Laborer	8												Byron Contreras	ABF
	1	Compressor													ingersolrand	ABF
	1	D.B. Crane													Manitowoc	ABF
	1	Skiff											idle		Lobell	ABF
	1	Flexy float														ABF
	1	Baker tank														
	1	Barge													Westar 1	ABF
	2	Crane barge RT160													Mobile Crane	ABF
	1	Crane Operator	8												Brad Buffalow	ABF
	3	Generator													25 - 100 KW	ABF

Weather: Rainy 55 F

**Description of Operation:**

**E2 Footing**

1. ABF Started lowering the soffit deck by using strand jacks, but after lowering the soffit deck about a couple of feet, part of soffit deck's ply wood, under the bearing keys and shear keys' tube stocked to the bottom of concrete beam, the reason this happened was because of sealing wooden do-nut plugs for the shear and bearing key tubes and stay form couplers were nailed to the ply wood. ABF workers are trying to release these ply woods before lowering the soffit deck to its final position, 5.0 to 6.0 feet below the concrete beam.
2. Removing mid-section of false work's intermediate cross bracing including one pipe column.
3. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep