

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 Form HC-10A (Rev. 6/80)

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No **847**
 Project Work Day No. **1057**
 Date **04/08/2009**
 Shift Hours Start **6:30** Stop **3:00**
 Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts							IDLE OR DOWN	Name	Contractor
		1														
		E2 - FOOTING														
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver	8												Allen Briney	ABF
	1	Pile Driver	8												Luke Paulk	ABF
	1	Pile Driver	8												Harry Wheat	ABF
	1	Laborer			8										Rafael Onate	Conco
	1	Mason			8										Jose Garza	Conco
	1	Oiler	8												Doug Greene	ABF
	1	Crane Operator	8												Tom Gutierrez	ABF
	1	Laborer	8												Byron Contreras	ABF
	1	Compressor													Ingersoll-Rand	ABF
	1	D.B. Crane													Manitowoc	ABF
	1	Skiff											idle		Lobell	ABF
	1	Flexy float														ABF
	1	Baker tank														
	1	Barge													Westar 1	ABF
	2	Crane barge RT160													Mobile Crane	ABF
	1	Crane Operator	8												Brad Buffalow	ABF
	3	Generator													25 - 100 KW	ABF

Weather: Partial cloudy 60 F

Description of Operation:

E2 Footing

1. Grinding concrete at North West end of the crossbeam for class A finish.
2. Removing intermediate cross bracing at mid section of false work.
3. Securing false work columns by tying them with steel ropes and come along to soffit deck for safe removal of intermediate cross bracings.
4. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep