

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 867
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1077
Form HC-10A (Rev. 6/80)	04-0120F4	Date	4/28/2009

Weather: Overcast, windy, and cool (AM)
Partly cloudy (PM)

Inspectors Hours Start 0630 Stop 1500

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8											REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	Name Contractor	

Description of Operation:

Erect Temporary Towers: TTG Bridge Installation and Grout plug pour

FIELD WORK:

The grout plug operation began as scheduled this morning and was completed by late morning. The rest of the day they worked on preparing for the grout pour tomorrow for the plumb piles G129 through G132.

By 1030 hours the grouting was completed. General cleanup was done and the crew prepared for grouting the rest of the way up these piles tomorrow.

The bridge was being drilled and bolted throughout the rest of the afternoon as well.

Masoud Modanlou is observing the operation today and will have the equipment and labor information today.

Thanh Le is not in today.

OFFICE WORK:

- Review Submittal 1123R00 – "Temporary Works Erection Plan."
- Attended the 1330 hrs Temporary Towers Construction Meeting

CONVERSATIONS:

During the 1500 hrs meeting, I asked Bill O'Sullivan what the latest news on the Skidmore machine was that they had to get recalibrated. He said that Thanh observed them testing 3 more bolt assemblies last Friday afternoon on a different machine. All of the bolt assemblies were acceptable having at least 5 squirting indicators correlate with at least the minimum tesion required.

OVERTIME: No overtime today

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.