

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 868
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1078
Form HC-10A (Rev. 6/80)	04-0120F4	Date	4/29/2009

Weather: Overcast, windy, and cool (AM)
Partly cloudy (PM)

Inspectors Hours Start 0630 Stop 1530

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name Contractor	
		Traylor Dutra											
EQUIPMENT AND/OR LABOR:													

Description of Operation:

Erect Temporary Towers: TTG Bridge Installation, Truss Assembly and TTGN Grout pour

FIELD WORK:

TTGN Grout:

Grouting all the way to the top of the annulus started this morning and Thanh Le is observing this operation today. See his diary for details on labor and equipment. He informed me that they were on the third pile at 0945 hrs and that the fourth pile was done before lunch.

TTG Bridge Installation:

Drilling and bolting of the bridge between TTGN and TTGS continues. See Thanh Le's diary for details.

TTGS As-Built:

ABF surveyors on site to document As-Built on the locations of the tower footing box.

Temp Tower Truss Assembly:

There are some workers bolting the walkways on the truss that will go between B.5 and D, (segments 1w, 2w, 3w, and 4w), on the W-line.

There are some workers assembling the truss connection between sections 8E and 9E. Also, some other workers are assembling and preparing segment 6E for erection tomorrow.

At the West side of pier 7 there are four workers removing the temporary bolts from China that are not grade A490, as well as the temporary plates used for shipping from China.



Segments 9E and 8E being connected



Segment 7E where depth changes to 8m

OFFICE WORK:

- Review Submittal 1123R00 – “Temporary Works Erection Plan.”
- Reviewed and wrote diaries.
- Reviewed plans of Towers and Trusses for the Temporary Works.

CONVERSATIONS:

OVERTIME: No overtime today

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.