

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-143

Date: Week of February 23,
2009

Monday, February 23, 2009

Traveled to Shanghai, China. Departed mid-day yesterday, Sunday the 22nd. Arrived Shanghai 7 pm local time.

Tuesday, February 24, 2009

Took early 5:45am shuttle/ferry to ZPMC's facility. Attended weekly Tower meeting at ZPMC.

Toured the fabrication facility to review the progress of fabrication efforts for the tower, OBG, and cross beams,

Met with Mike Flowers and Peter van der Waart who presented a schedule for delivery of east end OBG shop drawings. The schedule is related to focus efforts to expedite and streamline east end OBG shop drawings/fabrication.

Stayed the night on Changxing island.

Wednesday, February 25, 2009

Spent day at ZPMC facility. Returned to Pudong later via ferry.

Further reviewed fabrication efforts including crossbeams. Met with ABF and CT Management for progress reports. Met with Pete back in Pudong on management issues.

Thursday, February 26, 2009

Attended all day opportunity schedule meeting at ZPMC facility between CT and ABF (Thomas & Mike Flowers).

After returning to Pudong, attended partnering dinner with ABF and participants of today's meetings.

Friday, February 27, 2009

Category 45.01



Gary Pursell
Resident Engineer, SAS Bridge

REC'D '09 JUN-05 #009791