

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

Gary Pursell's

Report No. 45. GP-145

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of March 9, 2009

Monday, March 9, 2009

Attended weekly Champions meeting to discuss key issues on the SAS project.

Afternoon teleconference with China cancelled as Pete sick, and Jason and Doug not available.

Tuesday, March 10, 2009

Met with Mike Forner and other managers to review and adjust staff needs along with available staff from the west approach project.

Bi-weekly CCO status review meeting held in pm. Pete Seigenthaler attended.

Wednesday, March 11, 2009

Reviewed progress of the work in the field both at W2/YBI and E2/End of Skyway (accompanied by Bill P).

Core group teleconference held with China on (Thomas N, Jason T, Keith D – Pete at Pier 7). Reviewed the status of Fabrication and progress of east end OBG drawings.

Thursday, March 12, 2009

Bi-weekly safety meeting (see report) followed by all staff meeting.

Shear leg barge arrived today via a semi-submersible ship, from China, in the early afternoon. I accompanied Bart Ney with various media representative on the crew boat, where we went out and met the barge/ship at the Golden Gate and shadowed it in.

Management (Tony, Ken, Pete, etc.) attended this afternoon's east end OBG focus team meeting. Discussed the outcome of yesterday's meeting at Candraft in Vancouver BC, (Tony, Brian M., Mike Flowers and Bob Kick traveled to Vancouver.

Friday, March 13, 2009

Held teleconference at ABF with Candraft officers in Vancouver. Further refined path forward for delivery of east end OBG shop drawing and, in particular, appropriate times to co-locate shop drawing staff at Candraft's office.

Category 45.01



Gary Pursell
Resident Engineer, SAS Bridge

REC'D*09 JUN-05 #009793