

Job Stamp  
04-0120F4

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Gary Pursell's  
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45. GP-146

Date: Week of March 16, 2009

**Monday, March 16, 2009**

Attended weekly Champions meeting to discuss key issues on the SAS project.

Marwan and I met with Bob Kick to discuss an this Thursday's trip to Vancouver/Candraft and those who should participate. Also discussed the make-up of the members of the regular focus team.

Afternoon teleconference with China cancelled as Pete traveling and Jason not available.

**Tuesday, March 17, 2009**

Nothing to report today.

**Wednesday, March 18, 2009**

Met with the PMT and others today to review and discuss issues facing the east end detailing effort.

Shear Leg Barge was floated off the semi-submersible ship today and delivered to the port at Pier 7.

Met with PMT and others to discuss east end OBG shop drawing delivery issues.

Weekly core team meeting via teleconference with China held this afternoon. Discuss the status of the work along with proposals to streamline delivery of east end shop drawings.

**Thursday, March 19, 2009**

Held SAS senior staff meeting this morning. Shared direction provided by TB program management regarding working with contractor to a successful schedule.

Large core group, "Kens" core, cancelled as many attendees unavailable.

**Friday, March 20, 2009**

Attended YBI project coordination meeting at CCM offices on YBI, where coordination of activities between project/contractors are discussed and resolved. ABF in attendance.



Gary Pursell  
Resident Engineer, SAS Bridge

Category 45.01

REC'D \*09 JUN-05 #009794