

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-149

Date: Week of April 6, 2009

Monday, April 6, 2009

Attended security training provided by ABF related to homeland security, security plan for the arrival of foreign vessels. The training is required for those who obtain TWIC cards to enter secured area near ship.

Briefly attended weekly Champions meeting.

Participated in team china teleconference with Rick, Doug, and April on this end. Jason, Pete and Keith in China.

Tuesday, April 7, 2009

Prepared draft CCO for "milestone" down payment which was directed at the TBPOC meeting last week.

Attended quarterly risk management meeting in the afternoon with team China on teleconference with focus on identified fabrication risks.

Wednesday, April 8, 2009

Attended internal CCO review/status meeting.

Attended quarterly SAS risk management meeting hosted by Rich Foley.

Participated in teleconference on strategy/approach with east end detailing/fabrication with management and ABF.

Thursday, April 9, 2009

Held bi-weekly safety meeting senior staff meeting in am.

Participated in TBPOC teleconference with ABF and others. Discussions included issuing CCO108, down payment for fabrication delays and incentive participation. Also much discussion on remedying delays caused by east end detailing.

Team China teleconference held at 4pm. Did not go over April's summary, but rather discussed current issues.

Friday, April 10, 2009

Attended briefing meeting with ABF, CT, CHP, OPD, and USCG in preparation of the arrival of the second shipment of temporary works form China. The purpose was to coordinate security measures in the event of an ILWU demonstration. The ship was due to arrive next Tuesday.

Prepared two letters for submission to ABF.

Category 45.01



Gary Pursell
Resident Engineer, SAS Bridge

REC'D *09 JUN-05 #009797