

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's 
Resident Engineer
(Field)
DAILY REPORT

Report
No. 45.

Date: 8/14/06 – 8/16/06

August 14, 2006 - ABF is moving in on the Pier today. Ron Crockett is here as well as Lou Wehar and Thomas Nillson. Spoke to Lou in the AM. The IT work for ABF and the working drawing campus is still not complete. I got the impression that it would be a couple more weeks work.

August 15, 2006 – Regular Tuesday AM RFI meeting held at 0800-1000. Discussed RFIs to keep the detailers moving. After the meeting I had a short discussion with Ron Crockett regarding information that OPAC wanted for the temp. tower work. Specifically they are looking for the Borings from E2 to the island, Bathymetry info, and soils data/borings at W2. I sent a note to Saba to reply to these issues. We also discussed the RFIs 73-75 on the Hinge K pipe beams. Ron had seen the reply to 75. He assured me that his contract with OIW was for a forging. However, the contract allows for the proposal of alternatives, so ABF felt that they were obligated to send it forward.

Saba sent back a note later in the day that the borings and bathymetry were available at the Lab.

August 16, 2006 – Discussed RFIs with Stan in the AM. Left around 1030 to give talk to LLNL group about the bridge. Talk was well received and went until about 1400.

REC'D *09 JUN-17 #009862