


Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Resident Engineer
(Field)

DAILY REPORT

Report No. 45.

Date: January 11, 2007

January 8, 2007 Clear, cool

Checked timesheets. Visited WDC to check on issues. Ku and Havel both out today. Dan Raynor indicated to me that there were no big issues at that time and things were running smoothly
Discussed need for full ISD software version with both Martin and Klebanov. Gil prepared letter to approve new software.

January 9, 2007 Foggy AM, Clearing, cool

Attended ES Deputy staff meeting and Management board meeting in Sacramento for Dolores from 0730-1000
Returned to Pier 7 by way of Richmond WT class and gave meeting handout to J Babcock for Dolores
1330 – Met with Raynor, Flowers, and Nader to discuss submittal handling, especially the “partial submittals” such as 2 of 20 sheets sent in by Tensor. Agreed that we would meet with ABF at the WDC in those cases to have a preliminary determination whether they should be submitted for review or held until more of the package is available.

Met at 1420 at ABF with Nader, Dennis, Crockett, and Klohn-Crippen by phone to discuss what should come with their preliminary submittal of towers A-D next week. ABF wants a preliminary read as they feel they need to order material for the towers by March first of this year. Some items needed include: Force-Deformation curves from the pushover, preliminary member forces, D/C ratios, tower base loadings, Loads/demands being used to check for agreement. Other items also mentioned.

Asked which consultant firms were working for ABF – Klohn-Crippen for Temp towers and OBG analysis, OPAC for the Temp tower check, Amman & Whitney for cable works, and Flint (UK) for the cable works check.

1500 – meeting to discuss office space at Pier 7. Work on warehouse to begin ASAP and take 4-8 weeks

January 10, 2007 Clear, cold

Siegenthaler meeting at 0700 – Next TBPOC on 2/15 – need to get CCO 21 on the agenda

0800 – Concrete team meeting – Discussed W2 falsework, concrete placement, Pending CCOs, CCO 15, Hinge K and others – list needed by next meeting

0900 – Core team meeting

New technical team list passed out by Gary – Discussion of list by team with pictures

Letter to USCG on reduced vert clearance went out

ABF ordering steel at risk starting 3/1/07 – ABF highlighted the criticality and possible cost and delay issues if plate changes at a later date

Discussion held on when the Liability coverage by the State starts – when are items considered to be “in place”?

Needs some study

January 11, 2007 Clear, cold

Safety meeting held 0800-0900

REC'D *09 JUN-17 #009865