

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's 

Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45.

Date: June 22, 2007

---

June 18, 2007 Vacation

June 19, 2007 Attended China debrief of recent visit by Jason and Pete S  
Interesting dynamics apparently between ZPMC and ABF.

June 20, 2007 Fair

Discussed draft letter to ABF and OPAC with Ron Matin. Letter written by Pursell instead.  
Core team meeting held with team leaders. Thomas said MEP still an issue as the PB 3D coordinator quit. Shedd says another coming. Still behind the curve, but PB is marking up the drawings. Crockett interjected that this is slowing shop drawings. Pursell took exception as not even the known penetrations are being shown on the shop drawings. Asked about getting the tower 3D model – Petersen is still checking.  
Thomas raised CCO 27 issue – Tensor costs being looked at. CT will issue  
ABF commented that Dave Williams is very happy with METS/Pat Lowry approach in China – cooperative  
ABF looking to get the WQCP from ZPMC by tomorrow  
Discussed JSW request for using GMAW process – ABF still pursuing. Kick says 600 +/- sheets should come in on 6/28 for lift 1 of the tower with 100% of lift 1 sheets in by the end of July.  
Schedule – Pursell asked again for schedule info, especially projections of working drawing delivery. Informal schedules for OBG and Tower provided by Nilson and Kick at the end of the meeting  
Kick – MOH for OIW is an issue – 1<sup>st</sup> request rejected, asked for a focus meeting  
Crockett asked about status of a letter from Anziano on the barge crane issue  
Bushmeyer brought up status of CCOs 39 and 24. On 24 all agreed that the rails are not ordered yet and that any changes can be accommodated at this time.

June 21, 2007 Fair

Meeting with KFM on the E2/T1 job in the AM

Off at 2 pm for Dentist

June 22, 2007 Fair

Pursell off – several submittals sent out

REC'D \*09 JUN-17 #009870