

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: August 10, 2007

August 6, 2007 – Fair

Spoke to Bob Kick about the 3 letters from OIW (241, 2, and 243). The one on Fuses and mockups needs to be looked at with Submittal 6R1. We discussed a reply that would agree in concept and ask for additional details prior to full approval. Also discussed the letter on MFSQA for Scot Forge and that it is not being waived, but we may need to do something else now that they have already proceeded.

August 7, 2007 – Fair

At the Cable meeting, Karsten reviewed RFIs and submittals from their list. K Smith asked about 746R1. Agreed to close several RFIs. ABF asked about the last para. of State letter #400. Discussed that TYL will be providing force and moment, not stiffness at Hinge A. A separate meeting is to be planned to discuss shim packs – probably core meeting. ABF agreed to follow up on RFI 797 with an R1 to clarify.

Need expressed to furnish a model of the skyway frame to ABF by October.

Follow up discussion with Crockett on tolerances and who is responsible for the global tolerances. Specifically it was discussing the tolerance for meeting profile grade and possible use of shims.

August 8, 2007 – Fair, cool – Mark Woods out

USCG and crane – Tauscher's office is involved.

Crockett – Jacks at Hinge A – Ron wants to take it to the DRB

Hinge A – Discussion of letter. Ron is concerned that we may want to change things later without compensating them. Discussion of shimming suspenders, Ron referred to several notes that mention shimming – we differ over who gets to use the 100mm of shims shown on the plans, but we discussed that it may not be an issue.

Walter plans to have the OBG weight take offs done in October. Agreed to continue to work on the shim/tolerance/weight control issue/ Plan is to do a detailed take-off of lifts 2,3, and 4.

Man-made buried object appears to be found near W2 on S side of West column.

Safety issue – top of W2 – take note of notice at the base of the stairs.

OBG/MEP presentation tomorrow at 2 pm

Tower MEP penetrations on shop drwgs. Sub #144 – Segments 2 and 3 shop drawings – notes say to include mech attachments but they are being redesigned – (May be with B Shedd) – note says it applies to Sub 133 also

August 9, 2007 – Fair

Woods out today – asked Boal to attend tower mtg.

Went to OBG/Mep meeting 1400-1500. Status of Submittals, RFIs, and work presented by ABF's Chris B

Went to Temp Tower mtg 1500-1630. – Discussed A-D connection submittal status and comments. John Denis (TYL) gave comments to Klohn over the phone. Corrections needed in member sizes, # of bolts, weld angles, etc. Other ideas discussed. Told to expect the Tower D foundation design on Monday 8/13.

August 10, 2007 – Fair

Woods out, Pursell out

Worked on E-mail, letters

REC'D *09 JUN-17 #009875