

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's 

Resident Engineer  
(Field)

## DAILY REPORT

Report No. 45.

Date: September 14, 2007

---

September 10, 2007 – Partly Cloudy  
Gil Klebanov off this week.

September 11, 2007 – Fair

1400 – Cable geometry discussion in the WDC – conflict between the OGB and the free hanging cable. Looked at lists of options for best overall erection

1530- internal meeting on Weight control status at the TYL trailer. TYL presented that weight is not that far off – actual difference with ABF is at about 5% of which 2.5% is in RFI and CCO changes, 1.5% still unknown.

September 12, 2007 – fair

Core mtg at 0900 – discussed tro/LD cco and “alliance contracting”

Looking at a meeting next week on CCO19 – Hassett issue. Discussed the use of ABC level comments in submittal returns – all OK with the idea

Weight control – meeting at 1100

Discussed how to handle revisions to already approved shop drawings. Meeting set for tomorrow at 0900 at SAS to discuss further

Next weeks core meeting cancelled

Unofficial items need to stay unofficial – problem with use of suspender weights furnished for info only. If info given unofficially is desired officially, make an official request.

September 13, 2007

Sr. staff mtg at 0800 – review of core topics, round table

0900 – mtg on handling shop drawing changes – flow chart by ABF discussed, need to add ability for CT changes, need to be able to track

1500 – temp tower mtg – need CIDH plan per spec, discussed Tower d driving frame, F&G frames, W2 collar, also mentioned apparent DL assumption variations from take off effort

September 14, 2007 – fair

Working on submittal replies

REC'D '09 JUN-17 #009880