

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Report No. 45

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)

Date: December 15, 2007

DAILY REPORT

December 10, 2007
Took Vacation day

December 11, 2007
G Lai off until 12/24
1400 – E2 risk meeting
1600 – SAS blue tag meeting – discussed OBG weld trial #2 , need for macro etches, no UT done yet

December 12, 2007
Core mtg – Thomas – ZPMC holding back – need to strategize to get ZPMC started
Issues – corner assemblies, floorbeam tolerances, rib stiffeners
ABF to list items and tolerances for our approval or to request any changes
1030- ECN meeting followed core meeting- no conclusion
1300 – ACM phone meeting
1600 – China plan phone discussion

December 13, 2007
Safety meeting followed by all staff meeting – discussed core meeting issues
1400 – OIW met with Kick – RFI 1061 covered PQR and slag welding, Kick outlined OIW position. Looks like PQR proposal and about 190mm of excess on initial pipe will cover testing – some added tests needed per Mazen and D Williams
1500- call to china – Kick and Nilsson spoke and covered most of the meeting time
1700 – Discussion at TYL w./ Nilsson and Petersen over changes to CCO/yellowsheet process to show all changes on sheet when a CCO is done , or to add a disclaimer of some sort to the CCO sheet

December 14, 2007
Missed meeting in Sacto w/ Pieplow and ACMs
Attended final E2/T1 partnering
Set up times to meet with Zink to resolve any remaining issues – 2/7 and 8 with fallback of first week in March.

REC'D *09 JUN-17 #009892