

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45.

Date: January 26, 2008

January 21, 2007
Holiday

January 22, 2008
Rainy – overcast and cold
ABF performing compaction test – achieved the required diameter
Reviewed submittals
Pursell and Nader in China this week

January 23, 2008
Cable Engineering meeting at 0800 – Crockett discussed wants/needs – discussed meaning of specs for final erection plan and need for “as built” condition to be addressed in plan. Weight control – ABF asked if we would participate in weighing, Crockett wants more flexibility in Moment diagram to be achieved – mentioned RFI 507 and 1102. Says 1102 not enough and wants to be shown it is achievable or new curve tolerances
Core meeting 0900 – Mentioned problems with submittal labeling, asked about need to reply to ABF letter 421 on MEP issues and reason for letter (no reply), and asked about using Neil Looker for videography.

Ron asked about getting a list of all plan sheet changes by CCO with revised sheet #s. – Scott Fabel went over to share how to get info from PMIV

January 24, 2008
Safety Meeting followed by All staff. Woods showed ZPMC pix if tower work and cable compaction was discussed
China call in PM – cancelled by TC

January 18, 2008
PMIV down all day
Pursell and Nader arrived back from China