


Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: March 15, 2008

March 10, 2008

Champions meeting at 1000 – Did not attend

China call at 1600 – ABF attending – Flowers, Nillson, Petersen, CT Pursell, Coe, me, TYL – Nader, China – Siegenthaler, Devenport and Tom

Nilson started by informing us that the VT for 38 panels was going to team Chin today – UT and macros still missing – some issues with the UT and macro procedures

Discussion of the CT data (as that is all there is) and possible repair procedures – Discussed weld variables, especially electrode position and the need to track

Follow up call at 1700 to discuss ABF letters

Long day – 10 hours – leave at 1730

March 11, 2008

Submittals and email

Blue tag meeting with Mets – 1700 to 1830

Another long day – 11 hours

March 12, 2008

Cable Engineering meeting at 0800 – see paper notes – ABF has still not reviewed the specs on final analysis as handed out previously by George

Core meeting at 0900 – Presentation on status of MEP by Shedd, Bazzone, and Shamerzai

Bazzone says design coordination for OBG at 100% except for only 95% at deck and 80% for traveler. Tower not as far – about 95% overall

ABF asked about elec cable in water from Skyway at about E3 or 4. Temporary ? Marked?

WWR to be discussed Thursday PM with ABF and TC, Questions about PMIV

Safety – need to stay out of ABF area unless need and must have PPE for area

March 13, 2008

Senior staff meeting at 0800 – Need to check on S wire – email agreements and ABF emails to Sacto

Check with D Wright on ABF 464 letter

Email Ryans NCR summary out to all

Discussion with Brian Peterson – Complaint about Pannu parking on site – checked and he is limiting parking and using safety glasses – Art feels it is an issue with ABF Supt S Marko

Cracks found at W2 slab – need to check on cause

1630 – phone call with China – WWRs now coming again, 8 on Monday, 5 or 6 more weeks by next week

ZPMC NCR letter – draft to ABF to look over

Macros and QC – 100s of PMT macros now ready – Thomas asked ABF to get all of backlog to CT by Wed. – All production panels – VT to be caught up by next week

UT of production panels wasy behind – will be weeks to catch up

March 14, 2008

Nothing noted

REC'D *09 JUN-17 #009905