

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's  
Resident Engineer  
(Field)  
DAILY REPORT



Report  
No. 45.

Date: May 03, 2008

---

April 28, 2008

Safety meeting standdown – makeup for missing on the 17th  
Champions meeting at 1000 – little discussed  
Met with Forner at noon to discuss E2/T1 issues and upcoming meeting with KFM's Lee Zink  
China Call – 1630 – DVP/DCP – need to coordinate – Get the TYL comments to Jason – Core issue on the  
submittal  
WELD GRINDER – Ask Maletic???

April 29, 2008

Thomas came by – wants the criteria for macros – Asked how are linear indications and lack of fusion handled?  
For UT results – agree that all under 70% needs to be fixed – Asked what is OK for 70-80% pen.

April 30, 2008

Cable Engineering meeting at 0800 – 3 major issues for risk review – 1) Secondary stresses and cable erection,  
2) mock up proposal, 3) weighing of boxes  
Core meeting at 0900 – Thomas discussed “welding criteria”. Up to 3/18 PMTs not checked prior to production, but  
they are now. Criteria issue is about the macro criteria Also considering how to check panels without passing PMT  
– ABF proposing possibly more UT, full VT again, question on how to treat and check for crescent/linear indications  
– Are they OK if outside the 80% range? Question – required 80% any allowance for say 5% down to 70% as per  
the weld trial??  
Elevator issues – meeting next week  
Brian Boal to get a small group to discuss and try to resolve DCP/DVP issues

May 01, 2008

Safety meeting – 0800 – Compressed air video  
China call at 1600 – discussed letter 486 reply – need TC comments  
% penetration requirement – email from Marwan today – Issue of criteria for macros  
Leave at 1730 – 10 hrs

May 02, 2008

Email, submittals, letter replies