

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's 
Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: May 10, 2008

May 05, 2008

Pile driving restarted – mobe today , drive tomorrow – Hydro acoustic plan out today
Visual monitor full time – from PB – Courtney is the lead
Tony wants schedules for trips coordinated between ABF and us
China Call – 1630 – Tower issues – plan for Pete's 7 issues – do top 3 here this week, defer 4 and 5, punt 6 and 7 to TC to resolve

May 06, 2008

1030 meeting w/ Mazen and Ryan on Tower mockups and macros
cracks in fit lugs still an issue – to be demonstrated by ZPMC once solved on Face C of the 89M
PJP welds are undersized in most areas
Met through to 1400 when Bob Kick (ABF) joined us
Diphram to web PJP undersized – need to withdraw approval to proceed with the Dbl. Diaphragm until resolved
Need to check specs and design concerns over “buttering” along tower face plates due to expected shrinkage from heat straightening
Can it be a fab method? Why not? Only a repair??

May 07, 2008

Cable Engineering meeting at 0800 – missed
Core meeting at 0900 – Large group – Peter Lee , Bata – Deena – CTC, Stolarski, ABF and CT
General question asked about barge, pile work for temp towers, and work status

May 08, 2008

Sr staff meeting in the AM
Met on E2/T1 claims with Forner and Lee Zink of KFM in the afternoon
China Call – 1600 – did not work as the lines could not connect

May 09, 2008

Nothing to report