

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)



Report
No. 45.

Date: May 31, 2008

DAILY REPORT

May 26, 2008

Champions meeting at 1000 – little discussed

China Call – none – Marwan, etc. just arrived

May 27, 2008

No notes

May 28, 2008

Cable Engineering meeting at 0800 – Camber calcs ongoing, Axial camber – looks like an additional 25 mm per A&W vs. the numbers on the plans – FN needs to check and may have somewhat different numbers

May adjust cable band locations or at segment splices or both

ABF waiting for direction on what analysis is needed at the end, after erection, want a letter from CT

Weighing – ATP letter on measuring the plate thickness – OK?

RFI 1355 – Cost?? ZPMC to check, ABF says yes, more steel

Core meeting at 0900 – Flowers to China next week – talk about incentives with ZPMC

EPA on tour of job tomorrow

OSHA visited jobsite – report by ABF

ABF says OBG plate now ordered – need to keep in mind in RFI replies

Issue with Blast and dip for galv on long rods – locations are separate per current supplier, ABF having trouble finding suppliers with the contract Audit requirement

CCO 77 – issue with getting all input in China

May 29, 2008

Safety meeting – 0800 – Emergency response, Staff meeting after

Issues with CCO 19 – What needs a PE stamp

Discussed issue of PE stamp with George Baker

Received OK via Pursell to keep work going at T1 around the seagull nest

China call at 1600 -No notes

May 30, 2008

Email, submittals, letter replies