

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: June 07, 2008

June 02, 2008

Champions meeting at 1000 – little discussed

China Call – 1630 – Discussed Upcoming Design Visit in July. Discussed possible upcoming peer review panel visit. Likely wait until at least fall when tower work will be going
Deck Panel acceptance – the agreement will be a CCO – Discussed how to handle. Also discussed need to still get weld parameters and joint geometry to approve
Agreed to send dimension letter to PS and JT with Brian's letter

June 03, 2008

Rib sweep letter OK'd by Pete S and sent out
Corridor schedule meeting held
SAS risk meeting in PM – Pete S discussed fab risks. Key risks are information flow and weld quality / welder training

June 04, 2008

Cable Engineering meeting at 0800 –
Core meeting at 0900 – Large group – CTC and BATA present
Discussed PIO issues – several tours this week and some conferences likely to come through this year
Powerpoint of the status was presented (same onew as used for Seismic group earlier)
Discussed CPM – ZPMC has no CPM – ABF trying to get their buy-in on schedule
Reviewed TBPOC discussion issues

June 05, 2008

Sr staff meeting – vacation schedules, upcoming trips to China
0900 – pre meeting on detailing for lifts 12 - 14
1000 – Meeting with CTLLC – 209 RFIs and 1500 documents on east end
Details different from other areas - East end is complex, many RFIs

China call at 1600 – Asked again about the reply to letters 523 and 529, need TC OK per Pete
ABF objecting to the rib sweep letter; discussed travel dates in July – bringing Havel?; deck panel criteria to be a CCO – When from TC?; still need the weld parameters and joint geometry form ABF/ZPMC; weld repair submittals, will TC draft the reply?; agreed that revised fab procedures for permanent work will go through PMIV
TC assignments – Doug Wright now, Charles Ho starting 7/3, L Woo in early August

June 06, 2008

Mark Woods back from China today
Discussed repair submittals, signed letters, email, etc

June 07, 2008

Work on deck panel flowchart for Tony