

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Report No. 45.

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Resident Engineer  
(Field)

Date: June 14, 2008

DAILY REPORT

June 09, 2008

Champions meeting at 1000 – did not attend  
Meet wit visiting Chinese engineers at PIO from 1000-1100  
Meet with Marwan about China trip  
CTLLC visit at 1300 – concerns about lifts 12 – 14 detailing. Pursell and Boal to visit  
China Call – 1630 – ZPMC working 24 hrs on panels , grinding on tack welds to make more uniform and reduce  
“crescent” indications – they are now testing all tack welds 100% with MT and repairing before GMAW weld  
Tower mockup update – macros this week, mockups 2 and 3 done on thinner plate, may be OK

June 10, 2008

SAS risk meeting 090-1130  
1230 – Irene Khinsann came by to discuss return to work, reasonable accommodation  
Deck plate repair meeting at 1330?

June 11, 2008

Cable Engineering meeting at 0800 – ABF looking for a letter on Final analysis  
Email mockup test plans to Kevin Smith; for weight check, check on the plate thicknesses through UT testing by  
CT?  
Note - Check with Gil on the overall survey status

Core meeting at 0900 – Discuss USCG, safety zone, channel lights at the skyway  
Macaloy – nots not threading on at W2 – Note: check with Gil  
Temp tower – “C” work started at Dutra yard in Alameda, piles to start tomorrow at D  
Messenger cable - need to resolve, look at leaving cable until after wrapping  
CTLLC – discussed trip to Vancouver  
CCO 77 – scope and cost still issues  
Note : find Marwan’s email on survey and asbuilt - discuss

June 12, 2008

Safety meeting – 0800 –Staff meeting after

China call at 1600 –Finding cracked tacks – Thomas feels cracking is caused by recent grinding, 100% mt  
STARTED 6/2, Thomas says 50% cracking now down to 5% with less grinding  
TC not so sure

June 13, 2008

Email, submittals, letter replies