

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45.

Date: July 05, 2008

June 30, 2008

Champions meeting at 1000 – did not attend
ACM meeting at Skyway trailer 1000 - 1500

China Call – Gary, Rick, Pete and Jason

Green tag process discussed – TC discussing a CCO for the State to pay for it! I disagreed, seems like an improved QC that Contractor needs to control the work

July 01, 2008

No notes

July 02, 2008

Cable Engineering meeting – Final Analysis – what is required?, Where is it in the spec?

Kevin is resistant, may need to be directed; asked for feedback on list of items to be recorded, but he asked for specific specifications

Discussed weighing; discussed cable erection/load transfer and tightening of the cable bands

Note: discuss options, check on State measuring plate thickness

Core meeting at 0900 – Large group – Fremier, Maller, Ney, Tapping Lee, ABF and Const

Status of ZPMC, JSW, shear leg; Ney discussed Autodesk exhibit opening in August

Next W2 pour in August; channel changes – bouys, notice to mariners

Green tags – what and how lightly touched on; CCO 77 – added work and cost, who pays what? An open question

July 03, 2008

Sr staff meeting – Discussed penetrations – ABF wants to be paid to redetail

Tower – template #2 is the top issue

China call at 1600 – TC waiting on receiving the 2 panels from ZPMC; discussed penetrations, July design trip, 523/529 letter again (still not out)

Jason mentioned OBG issues, Doug discussed tower workshop

July 04, 2008

holiday