

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Report
No. 45.

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)



DAILY REPORT

Date: July 26, 2008

July 21, 2008

Champions meeting at 1000 – did not attend

China call – ABF asking for 3 days due to a power outage at ZPMC
CCO 89 mtg tomorrow. Touched on CCO 77 issues

July 22, 2008

No notes

July 23, 2008

Cable Engineering meeting at 0800 – Action items: 1) Mockup thru TYL, check with Ade, 2) plate thickness measurements in China? Talk to TC, 3) East saddle castability, cost?

Core mtg at 0900

Gary P – Dredging permit – now unlikely, DRB – postpone trip to China, discuss ZPMC issues at next mtg
Hinge E being lowered at OTD – Why not now at hinge A?

Note – check with Gil about inspectors “hovering”

Flowers: ZPMC status – having mtgs about acceleration, offering incentives

Tower work to pick up some, looking for more space. OBG likely to pick up speed

Discuss meetings on DCP w/ China on OBG

July 24, 2008

0800 – Safety mtg – Office fire and evacuation

All staff mtg

1600 – China call – 60 deck panels rejected to date, 47 of these due to WMT failures and 13 due to diaphragms placed wrong

DCP/DVP mtg with TYL – get list

Need letter to ABF on what is needed

Send Ramzi spreadsheet to TC for Mon PM discussion

July 25, 2008

1430 Anziano Mtg

ABF providing financial package to ZPMC. ABF also offering incentives to beat dates- tied to green tag process

ZPMC wants instant decisions

Design in China – TBPOC directive

REC'D *09 JUN-17 #009924