

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer
(Field)

DAILY REPORT

Report No. 45.

Date: August 16, 2008

August 11, 2008
Terpstra Mtg – Terpstra and Maroney in Arizona
Did not attend

China call at 1630 – no current need for design trip in August. OK not to send any State personnel
Doug to confirm

August 12, 2008
Deck panel mtg – tack cracks
Attending – Terpstra, Maroney, Ade, K Brown, Forner, Tom, Pursell, Morrow, Wenyi
Discussed status and need to correct. Some discussion that Maroney to check with experts on ability to leave crack in place

August 13, 2008
Cable Engineering meeting – New mockup plan set reviewed. Kevin felt that it addressed comments in the ABF letter of 8/12. He will review it further

Core meeting at 0900 – Tack weld issue deferred since Flowers out. Dolphin piles at pier 7- working on getting port/city OK

1030- Final analysis mtg – Kevin, Ron (ABF), Tim, George, Raphael (TYL), Rick and Brian (CT)
No final agreement – ABF planning to do some but not all of requested items – will need further review

August 14, 2008
Sr staff meeting – nothing noted

Temp tower weight letter reply to April today

China call at 1600 – New panels checked w/ phased array and still showing cracks
Look for a letter to stop diaphragm welding on panels. Currently at 340 of 778 welded up

August 15, 2008
No notes