

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45

Date: August 23, 2008

August 18, 2008

Champions meeting – 1000 – Raised issues of getting OK to do cable mockup through the TYL contract and also of getting added \$\$ put into the LAN contract for inspection and survey work in China

China call at 1630 – with Chief Engineer Land, Leja, Pieplow, Stolarski, Siegenthaler, Anziano, Maroney, Forner, Pursell, Tom, Morrow
Updated all on tack weld crack issue, possible repairs, and overall status

August 19, 2008

Nothing noted

August 20, 2008

0800 Cable Eng mtg – ABF showing an different camber between the E and W girders at the cantilever section – TYL to review, For Final Analysis measurements, Kevin says they want direction by 2/09, Mockup – only to do the small one for now – postpone the larger one & see if ABF is willing to accept any of it

Core mtg 0900 – Large group w/ team leads – China fab- cracked tack repairs- Gary P suggested to go ahead and try a demonstration to see if it works, Tower 2nd template – ABF has a price, but looking for clarification from ZPMC on what will or won't be included, 1st cable band to be cast in 2 wks – B4- then 1 each week to 12/31
Temp tower – RFIs to come in, OK? Need to talk to Gil

August 21, 2008

ACM meeting in the AM
Nothing else noted

August 22, 2008

Vacation day