

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer
(Field)

DAILY REPORT



Report No. 45.

Date: September 20, 2008

September 15, 2008

1000 – Maroney/Terpstra mtg – Seismic peer mtg on 9/24 – ABF to present, CT will have modified DRB presentation ready also, Brian asked about travelers- mentioned Westmont letter, asked about OIW cracks in plates – verified we are aware of the issue, 9/23 press outreach at 1000

China call – TC, Gary, Rick – Sub 25 R3, ltr 627 – cracked tack status, will trst the new tack process on Thurs and start on repairs, CCO 77 status, design on island today

1700 – R Land update

September 16, 2008

DRB mtg – started 0800 – see handout book

September 17, 2008

0800 Cable Eng mtg –did not attend – Final Analysis info passed on to ABF for comments

Core mtg 0900 – Large group with teams, Sub 706 reply-camber stress, MEP CCO 59- scope list, Tower CCO 68 scope and cost and timliness, Dimensions – D Wright has file- Check?

2nd template- little info, OBG east end interferences- TYL working on it, Material change requests – credits or availability must be addressed, Nippon not replying on S wire, Cable clamp – issue w/ 24 degree vs. 35 degree- ABF says a possible hard point, Goodwin- cost escalation- new letter coming, Forner to China on 10/7 Tyemp Tower info – ABF sending, still need to follow with stamped plans and calcs – needs to go to J Denis for review as it comes in – Check w/ Mark V and Gil

Letter 449- CCOs w/ wt changes since 2/08 for TT

September 18, 2008

Safety meting – Wheel of safety!! Big hit

September 19, 2008

Nothing noted

REC'D *09 JUN-17 #009932