

++++Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45.

Date: September 27, 2008

September 22, 2008
Champions mtg – Maroney and Terpstra
Ney presented launch of "Bay Bridge 360" on the website

China call – nothing noted

September 23, 2008
Nothing noted

September 24, 2008
0800 Cable Eng mtg – Missed mtg

Core mtg 0900 – Missed

Travel to ACM mtg and job tour at Confusion Hill in D 01

September 25, 2008
ACM meeting in D 01

1600 China call – Read letter on NCRs 69 and 70, Tower letter about mock ups at 77 and 89 going out, other tower letter on hold for now for TC to verify data, WWRs – ABF still saying CT is rejecting w/o review - Pete & TC says that is not true- they have ID'd missing elements that have not yet been addressed.

September 26, 2008

Met with Pete on CCO 89- discussed issue with the last paragraph – agreed on 100% UT for panels rejected for LOP only

Met with TYL on East end detailing – 5 issues- 1) and 4) E saddle support and stiffeners, 2) Opening size for E end cable strands, 3) K plate angled due to chording, and 5) Issues with layout of anchor rods and clearances (see sheet 731C, note 2 requiring cable geometry layout) We do not have the layout yet.

1,2, and 4 essentially solved for the Ebnd structure, Wbnd is similar. 5 needs the cable layout first, and 3 is mostly due to the Contractor's choice to fabricate in chords rather than the radius per the plans.

2 issues not mentioned by the Contractor are the Kinking/chording, and the architectural splice

REC'D *09 JUN-17 #009933