

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's   
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45.

Date: October 18, 2008

---

October 13, 2008  
Holiday

October 14, 2008  
Gil off today  
Work on email, CCO 56, letter drafts

China call – 1600 – 11 panels green tagged so far, NPI (UT firm via ABF) why only signed up for 30 days?  
Need to check with Maroney on whether the "Barsom indications" are OK to stay or not = need to be addressed and documented  
Asked about RFI 1528, 1521R1, PMIV/email feedback  
Surveying? Anyone doing?, DCP/DVP issue – submittal ever coming??

Blue tag – 1700 – cable- MT testing of rods – check with Boal on CCO, RFI 1537 – Tower?  
Ask METS about swing shift – check with Keith H.  
Still not using revised tack procedure

October 15, 2008  
0800 Cable Eng mtg –cancelled –

Core mtg 0900 – Fri 11-1 will have a mtg on traffic control for concrete pours – 11/7-W2, 12/5- E2, 12/12- W2  
Confined space training at P7 for work at ZPMC? Petersen to check  
Large group – change to quarterly- start in Jan.- maybe as a lunch and overview presentations, Alternate tack procedure- new WPS approved??!  
Thomas says 3 of 4 fit lugs passed – Jason to chase down what is happening, RFI 1521 – Wedge for tower not approved, Discussion of CCO 56 – Ron want to make it a large issue and not settle, MEP – Chris B sent email about incorrect markups – Petersen to forward to Marwan and I

October 16, 2008  
Safety meeting –  
1400 – OBG – Crossbeam erection discussion with TYL and ABF both options workable  
China Call –nothing noted

October 17, 2008  
Met with TYL – grinding of deck – marwan to send an email , plate thickness details coming next week  
Discussed suspender bracket

REC'D \*09 JUN-17 #009936