

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Report  
No. 45.

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Resident Engineer  
(Field)

Date: November 08, 2008

DAILY REPORT

---

November 03, 2008  
Champions meeting 1000 – 57 panels green tagged  
Margaris stamped CCO 89 S0

China call – 1530 - 1630  
See April's notes

November 04, 2008  
Election Day  
ES all managers meeting in FM1 lasted all day

November 05, 2008  
0900 Core meeting with large group – including partners  
BART shuttle not being used much – may cancel  
Temp tower shipment to arrive in Dec 08  
Shear leg barge to arrive in Jan 09  
First OBG load scheduled for Spring 09

November 06, 2008  
Staff mtg 0800 – See notes  
Called Poulin in OSC about rotation and getting rotatees

E2/T1 Auditors – Jason – Discussed CCO 29 restart- Left him with the KFM cost estimate spreadsheets and the final cost justification

1500- China call – See April's notes

November 07, 2008  
Nothing noted