

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45.

Date: November 22, 2008

November 17, 2008

Champions meeting 1000 – Asked Maroney about the letter from him to OK the Deck Panel welds

China call – 1530 - 1630

See April's notes

November 18, 2008

No notes

November 19, 2008

Next cable meeting on 12/3 then 12/17 and then 1/14

0900 Core meeting – Temp works shipping 11/21 – possible issue with non-union unloading – arrival scheduled about 12/19

Discussion of Environmental issues, E2 pour scheduled for 12/5 and 6 – possible conflicts with MCM

Discussed Caltrop takeover in China starting about 12/9

November 20, 2008

Staff mtg 0800 – See notes

Also ACM meeting at 0830 –

1130 Potluck for the office

1400 – Hinge A meeting – have SMG do the work through TYL if possible, need to modify shear keys

1500- China call – See April's notes

November 21, 2008

Seismic Peer meeting – Dr. Fisher called in about 1000 –

Said that the cover pass compresses the tack and root pass, Discontinuity outside of the 80% required weld size – the planned notch and the residual crack are in the plane of the deck plate and so the bridge sees them the same
He is still assessing the stresses and loading

Went on to say the surfacing reduces the fatigue stress due to wheel loads

He feels the stress should be below the fatigue limit and therefore satisfactory

Regarding "Barsom indications" – they are a load discontinuity and the geometry is favorable

1300 – Anziano meeting – International calling by cell now active – seems now to be on for the whole district

Hoping to add a T1 line for China as well

ZPMC may be proposing to accelerate with first loads in April 09 and last by early 2010. Wow!!

REC'D *09 JUN-17 #009941