

-Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Resident Engineer
(Field)

DAILY REPORT

Report
No. 45.

Date: December 20, 2008

December 15, 2008
Vacation Day

December 16, 2008
Sick Leave

1500 – China call (postponed from Monday)
See April's notes

December 17, 2008

0730 – G Lai came by to discuss RFIs and letters

0800 – Cable Eng meeting – arrived late , question of weight measuring- still planned, Hinge A lowering – ABF to contact SMG and CT to write a letter

0900 Core meeting – 1st temp ship- progress good, MEP –mtg tomorrow at 1100, Pad eyes – status? Any issues?
Kick – Are Test samples done? Ones were completed at P7, but ABF wants to do in China, Discussed reduction of padeyes – ABF forecast huge problems to make the reduction
Temp tower – work to drive thru next Wed. then off until 1/5 at pier F

1100 – E end detailing mtg – TYL, ABF, CT, and Candraft Tensor

Discussed 3D model – based on final geometry, on chords per Sub 3R1, ATP sketches sent from TYL to CT last week

3D model does not cover going issues per ABF/Candraft – They want to proceed as currently with CRMs
Marwan committed TYL to giving dimensions where needed

December 18, 2008

Staff mtg 0800 – See notes –

1500- China call – See April's notes

December 19, 2008

Nothing noted

REC'D *09 JUN-17 #009945