

-Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's

Report  
No. 45.

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Resident Engineer  
(Field)

Date: December 27, 2008

DAILY REPORT

---

December 22, 2008  
Pursell off this week  
China call – 1530 - 1630  
See April's notes –

December 23, 2008

1330 – met with TYL – James and Hyat as well as Siegenthaler, and Forner to discuss OBG issues

- 1) U rib continuity plate – TYL will analyze and model, TC meanwhile will investigate the ability to locate accurately Will then meet and brainstorm a solution
- 2) Weight control 3.0 – moving forward
- 3) OBG deck interference with saddle grillage. Discussed options A –D and agreed to move forward with option D on the condition that ABF does not see a fatal flaw

December 24, 2008  
Vacation

December 25, 2008  
Christmas Holiday

No China Call

December 26, 2008  
Vacation

Issues on Pier as the ZPMC shipment of temp tower pieces arrived and the Longshoremen's Union arrived to dispute who unloads.  
Spoke to Anziano at 1200  
Gil Klebanov on site – several folks blocked in until 1830

REC'D '09 JUN-17 #009946