

-Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45

Date: January 10, 2009

January 05, 2008
Champion's Meeting at 1000 –1130

Global settlement meeting held with Pursell and various Seniors – was not invited to attend

China call at 1530

January 06, 2008
Nothing noted

January 07, 2008
Core meeting at 0900 – with partners and agenda – run now by Terpstra
Project update – Temp tower G – S foundation in Feb, N in March
ZPMC shipments – ABF says #1 in May, #2 in July, and #3 in Sept of 2009

Ney – Google earth w/ 3D building option shows the bridge, ENR article in Feb
M&R article expected soon

Cable – cable review times discussed – cable length calcs are next, look for cable anchorage layout submittal

January 08, 2009
Safety mtg – 0800 – driving in fog, rain, snow
Short staff meeting followed

1000- meeting on lifts 13 and 14 called by Ade = Actually about E end saddle grillage and interference with the deck, discussion of the shop drawings – options 1) do not markup, 2) mark w/ AAN, mark, but send back as R&R

Marwan asked if ATP was sent from emails on 12/10 and 12/18 – will check

1300 mtg w/ ABF – TYL on OBG erection submittals – 1) partially connected joints – ABF will provide calcs & design parameters, 2) Survey – will bolt to match China pre assembly, 3) thermal gradient

January 09, 2009
Nothing noted