

-Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's  
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45.

Date: January 17, 2009

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

---

January 12, 2008

Maroney Terpstra Mtg – 1000 – asked us to review report to legislature – said I've never seen it

Visited jobsite w/ Klebanov – E2 – reviewed concrete chipping and repair as well as rebar T-heads showing

China call at 1530

January 13, 2008

Nothing noted

January 14, 2008

0800 – Cable mtg – Agenda was followed, gave update on platethickness progress, discussion of tolerances on strand length – both fab tolerance and calculation tolerance – what is fab tolerance?

Stage 3 Weight control – letter coming to move ahead – \*\* add requirement for 13 and 14 weight takeoff by the end of 2009 to the CCO

0900 – core mtg

Crane barge/ Jones act – attys. Meeting, Longshore – security issues and legal discussions

Charpy test on base plate – What is needed in the detail?, Fit lug – where are plans form TYL? Marwan says they came in yesterday, PE stamp on ZPMC drawings – not being done – part of global?

Check on Art Pannu mini memo, Check on Brignano and status of ATP for the 12/10 email from TYL

January 15, 2009

Safety mtg – 0800 – TMC and new vests

Short staff meeting followed – OSHA partnership

China call – 1500

Pad eyes – started in China, but stopped

Fit lugs – CCO 105 – Pursell won't send it as a CCO unless ABF says they want it – I disagree

January 16, 2009

Nothing noted