

-Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT



Report No. 45.

Date: March 21, 2009

SFOBB East-Span
Seismic Retrofit
Project (SAS)

March 16, 2008

1000 Champions meeting – pix of barge crane
Looking for an email on furlough impact to Forner (for Maroney)
Shanghai Pujong cable to demo strand unreeling around mid April
Asked to check on template in China
Epoxy AC aggregate weight and %epoxy are a question

March 17, 2008

1230 – meeting w/ Anziano and Maroney with Pursell
Told the following:
ABF has risk, TYL has risk
Forner out of SAS entirely, Call Tony, Brian, or Ken to sign for Pete or call if any questions
1400-1600 tomorrow- E end briefing to PMT

March 18, 2008

1400 – PMT briefing – Shop drawing status, 12W 750 sheets with 60% done and 12E 30% done
rest of 12W to be in by 3/19 per ABF
Tony – need to go as fast as possible, Need a reporting tool something to show by Lift asnd E vs. W:
Dates submitted, fab start, needed by ZPMC, Approval, and current status

1630 – China Core – Barge is off the ship and on to Pier 7

March 19, 2009

Staff meeting 0800-0930
No notes

March 20, 2009

No notes