

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 888
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1098
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/19/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name Contractor	
													Name	Contractor
		Foreman	0	0									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	0									Price Adam	Traylor Dutra
		Operator	0	0									Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	0	0									Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0									Travis Logsdon	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Todd Labar	Traylor Dutra
		Pile driver Journeyman	0	0									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	2									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra
		Operator	0	0									Bud Germany	Traylor Dutra
		Operator	8	2									Steve Gordon	Traylor Dutra
		CWI	8	2									Andrew Erthum	CWI
		CWI	8	2									Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	0											
Big Digger		Marine barge	8											
		Delmag 100	0											
		APE 600 - Vibrator										IDLE		
217		Marine barge	8											
L437	1	Multiquip Generator	8											
L472	1	Power Generation Cummine	8											
L478	1	Multiquip Generator										IDLE		

L270	1	Sullivan-Palatek Air Compressor	8											
	2	Red-D-Arc DC600 Welding Machines	8											
P242	1	Manlift	0									IDLE		
L624	1	Light Station										IDLE		
L625	1	Light Station										IDLE		
L626	1	Light Station										IDLE		
L629	1	Light Station										IDLE		

**Weather:** Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**

**1. Temporary Tower G North: Shear connection plates welding.**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG.
2. Field work:
  - A. Big Digger crew was present at TTG North, and continued worked on connection plates welding, today progress was as follows:
    - Pile G104: 5 plates (before) + 3 plates (today) = total 8 plates – pile completed
    - Pile G117: 5 plates (before) + 3 plates (today) = total 8 plates – pile completed
    - Pile G119: 6 plates (before) + 2 plates ( today) = total 8 plates – pile completed
    - Pile G110: 7 plates (before) + 1 plate (today) = total 8 plates – pile completed
    - Pile G111: 7 plates (before) + 1 plate (today) = total 8 plates – pile completed
    - Pile G112: 5 plates (before) + 3 plates (today) = total 8 plates – pile completed
    - Pile G122: 0 plate (before) + 6 plates (to day) = total 6 plates
    - Pile G121: 0 plate (before) + 6 plates (today) = total 6 plates
    - Pile G120: 0 plate (before) + 3 plates (today) = total 3 plates
    - Pile G113: 0 plate (before) + 6 plates (today) = total 6 plates
    -
  - B. Andrew Erthum from CWI and Michael Johnson from Smith Emery were present for QA/QC welding inspection.
  - C. One labors from Big Digger crew worked on precut off piles at 2ft above top rings of sleeves.
3. Conversation and discussion:
 

There were no significant conversations today.
4. Overtime reason:
 

Worked two hours overtime for construction observation, because contractor worked overtime.



Precut off piles

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep