

MSJ

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 889
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1099
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/20/2009

Inspectors Hours	Start	0630	Stop	1530
Shift Hours	Start	0630	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

		HOURS - ITEM NO.												
		Regular	OT								IDLE OR DOWN	REMARKS		
EQUIPMENT AND/OR LABOR:												Name	Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
		Foreman	0	0									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	.5									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	0									Price Adam	Traylor Dutra
		Operator	0	0									Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	.5									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	0	0									Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0									Travis Logsdon	Traylor Dutra
		Operator	8	.5									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Todd Labar	Traylor Dutra
		Pile driver Journeyman	0	0									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	.5									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	.5									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	.5									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	.5									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	.5									Gary Lewis	Traylor Dutra
		Pile driver Journeyman	8	.5									Randall Lesley	Traylor Dutra
		Operator	8	.5									Steve Gordon	Traylor Dutra
		CWI	8	.5									Andrew Erthum	CWI
		CWI	8	.5									Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	0											
Big Digger		Marine barge	8											
		Delmag 100	0											
		APE 600 - Vibrator									IDLE			
217		Marine barge	8											
L437	1	Multiquip Generator	8											
L472	1	Power Generation Cummine	8											
L478	1	Multiquip Generator									IDLE			

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines	8										
P242	1	Manlift	0									IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G North: Shear connection plates welding.


Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG.
2. Field work:
 - A. Big Digger crew was present at TTG North, and continued worked on connection plates welding, today progress was as follows:
 - Pile G122: 6 plates (before) + 2 plates (to day) = total 8 plates – pile completed
 - Pile G121: 6 plates (before) + 2 plates (today) = total 8 plates – pile completed
 - Pile G120: 3 plates (before) + 5 plates (today) = total 8 plates – pile completed
 - Pile G113: 6 plates (before) + 2 plates (today) = total 8 plates – pile completed
 - B. Andrew Erthum from CWI and Michael Johnson from Smith Emery were present for QA/QC welding inspection.
 - C. Some labors of the crew continued on precutting off batter piles at 2ft above top rings of sleeves and pre installation vinyl booths for annulus grouting.
3. Conversation and discussion:

There were no significant conversations today.
4. Overtime reason:

Worked half hours overtime for construction observation, because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep