

GL

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 878

Project Work Day No. 1088

Date 05/11/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 6:30 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2								IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name	Contractor	
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Laborer	8												Jose Molina	ABF
3	1	Laborer	8												Rigiberto Campos	ABF
4	1	Pile Driver J/M	8												Audre Hudson	ABF
5	1	Pile Driver/Welder	8												Henry Wheat	ABF
6	1	Elevator Operator	8												Howard Schroyer	ABF
7	1	Pile Driver Foreman											8		Nigel Lohse	ABF Vacation
8	1	Pile Driver	8												Andrew Adams	ABF
9	1	Pile Driver	8												Kurt Chaisson	ABF
10	1	Pile Driver	8												Jesse Johnasen	ABF
11	1	Crane Operator	8												Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8												Ross Scott	ABF
13	1	2 <sup>nd</sup> Crane Operator											8		???	ABF training
13	1	Pile Driver											8		Abasi Delley	ABF off
14	1	Pile Driver	8												George Mcneil	ABF
15	1	Pile Driver											8		Richie Yambo	ABF E2/Pier 7
16	1	Labor	8												Pedro Garod 253	ABF
17	1	Labor	8												Danny Schwartz 221	ABF off
18	1	Labor	8												Igndcic Garcia 251	ABF
19	1	Iron Worker Forman		8											Robert Bognes	Regional
20	1	Iron Worker		8											Fidel Leon	Regional
	1	Crane LR 1300	8													ABF
	1	Crane Bragg 90 ton capacity	8													ABF
	1	1 <sup>st</sup> Man Lift S-125	8													Working under the deck
	1	2nd Man Lift S-125											8			Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8													ABF at ground
	1	Lincoln Vantage Welding M/C 768-50-4007	8													ABF at ground



- o ABF is removing falsework in the west VOID Area.
- o ABF is installing support brackets for falsework removal.
- o Gil wanted matt to check and mark the cracks on all sides of W2.
- o We will also coordinate with Bill Zaneics of Maintenance for W2.
- o For E2, most of the falsework removal work is done but they are still working on some items.
- o Saman has been transferred to Mark Wood's group.
- o Mark Vilcheck mentioned that they will be done with last pile splicing for Temp. Tower G today.
- o After this, they will be working on welding and grouting.
- o Gil wanted to think safety first.
- o Do not go under the falsework removal items.
- o Gil mentioned that Jim Davidson told him last Friday that Steve Marko has gone to another project.
- o Gil wanted every one to be update on Diaries.
- o Gil will be gone for 3 weeks starting next week.
- o There will be no more staff meeting for that period.
- o Mark Wood will approve the time sheets.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep