

GM

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 881
Project Work Day No. 1091
Date **05/14/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman									8	Nigel Lohse	ABF Vacation
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver									8	Kurt Chaisson	ABF sick
10	1	Pile Driver	8									Jesse Johnsen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8									Ross Scott	ABF
13	1	2 nd Crane Operator	8									Ben Scott	ABF started today
14	1	Pile Driver									8	Abasi Delley	ABF off
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver	8									Richie Yambo	ABF
17	1	Labor	8									Pedro Garod 253	ABF
18	1	Labor	8									Danny Schwartz 221	ABF
19	1	Labor	8									Igndcic Garcia 251	ABF
	1	Crane LR 1300	8										ABF
	1	Crane Bragg 90 ton capacity	8										ABF
	1	1 st Man Lift S-125	8										Working under the deck
	1	2nd Man Lift S-125	8										Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4007	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power

