

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 826
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1036
Form HC-10A (Rev. 6/80)	04-0120F4	Date	3/18/2009

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Traylor Dutra										
		Foreman	8	2								Richard Heibert Traylor-Dutra
		Welding Foreman	8	2								Lee Tacker Traylor-Dutra
		Operator	8	2								Joe Boracci Traylor-Dutra
		Pile Driver Journeyman	8									Robert Utley Traylor-Dutra
		Operator	8	2								Todd Labar Traylor-Dutra
		Pile Driver Journeyman	8									Gilbert Moya Traylor-Dutra
		Pile Driver Journeyman	8	2								Richard Heibert Jr. Traylor-Dutra
		Certified Welding Inspector	8	2								Ken Chelapi Smith Emery
		Pile Driver Journeyman	8	2								Adam Price Traylor-Dutra
		Pile Driver Journeyman	8									Travis Logsdon Traylor-Dutra
		Pile Driver Journeyman	8	2								Ventura Ochoa Traylor-Dutra
		Operator	8	2								Kurt Dillard Traylor-Dutra
		Operator	8	2								Bud Germany Traylor-Dutra
		Certified Welding Inspector	8	2								Andrew Erthum Smith Emery
		Foreman	8	2								Terry Murray Traylor-Dutra
		Certified Welding Inspector	8									Mark Baker Traylor
DB-5	1	Derrick Barge Crane	10									
D-100	1	Diesel Hammer									IDLE	
APE 600	1	Vibratory Hammer									IDLE	
L-480	1	DC Welding Generator	10									
LN-25	4	Welding Machines	10									

Description of Operation:
Erect Temporary Towers: TTGS Pile Splicing

Today is the third day of pile splice welding at Temp Tower G South. The three piles left up in the air at the end of the day yesterday were still there this morning and welding continued on G123.

A U/T was performed on the complete weld of G128 and it was accepted. Preparation work was performed on piles G125 and G126 throughout the morning and the fourth pile was picked and placed at G125. See Thanh Le's diary for more details on the field operations today.



OFFICE WORK: Spent the afternoon working on Pay Estimate #35 with Art Pannu.

OVERTIME: Accrued 2 hours of overtime covering the Contractors operations as well as working on the Pay Estimate.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.