

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 832
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1042
Form HC-10A (Rev. 6/80)	04-0120F4	Date	3/24/2009

Weather: Overcast and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

**HOURS - ITEM NO. 8**

EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Traylor Dutra											

**Description of Operation:**  
**Erect Temporary Towers: TTGS Pile Splice Welding and Connection Plate Welding**

**FIELD WORK:**

Pile Splice Welding:

Pile splicing continues on the 48" piles of the South node of the Tower G foundation. Piles G105, G106, and G114 were worked on throughout the day today.

Connection Plate Welding:

The same workers are preparing and welding the connection plates at G125 and G128 throughout the day.

See Thanh Le's diary for the personnel and equipment for the day.


**OFFICE WORK:**

- Attended the 1330 hours Temp Tower meeting
- Worked on diary writing and reviewing throughout the day.
- Reviewed plans and specs.

OVERTIME: No overtime worked today.

**Inspector:**

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.