

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 835
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1045
Form HC-10A (Rev. 6/80)	04-0120F4	Date	3/27/2009

Weather: Overcast and cool (AM)
Sunny (PM)

Inspectors Hours Start 0630 Stop 1500

Shift Hours Start 0630 Stop 1600

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8													
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Traylor Dutra											

Description of Operation:
Erect Temporary Towers: TTGS Connection Plate Welding

FIELD WORK:

The DB-5 was brought into Pier 7 in preparation of retrieving the North node of Temp Tower G foundation at XKT in Vallejo. The pieces are going to be picked up from Mare Island tomorrow.

Connection Plate Welding:

Connection plate welding continued throughout the day. See Thanh Le's diary for the personnel and equipment for the day.

OFFICE WORK:

- Worked on diary writing and reviewing throughout the day.
- Worked on the Pile Driving Data Sheet
- Reviewed plans and specs.

OVERTIME: No overtime accrued today.
Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.