

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 881
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1091
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/12/2009

Inspectors Hours	Start	0630	Stop	1900
Shift Hours	Start	0630	Stop	1900

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		Foreman	8	4							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	0							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	0							Price Adam	Traylor Dutra
		Operator	8	4							Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	0							Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	0							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	4							Travis Logsdon	Traylor Dutra
		Operator	8	4							Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	0							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	4							Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	4							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	4							Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	0							Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	4							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4							Gary Lewis	Traylor Dutra
		Operator	8	4							Bud Germany	Traylor Dutra
		Operator	8	2							Steve Gordon	Traylor Dutra
		CWI	8	4							Andrew Erthum	CWI
		CWI	8	4							Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	8									
Big Digger		Marine barge	8									
		Delmag 100	8									
		APE 600 - Vibrator								IDLE		
217		Marine barge	8									
L437	1	Multiquip Generator	8									
L472	1	Power Generation Cummine	8									
L478	1	Multiquip Generator								IDLE		

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines	8										
P242	1	Manlift	0									IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G North: Splicing and driving piles.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG.
2. Field work:
 - DB5 crew was present at TTG North to continue pile splicing and driving operation:
 - * Drove five 48" dia. piles (G101, G103, G104, G110, and G112) to 66.50 pile mark at top of the annulus rings(elevation + 6.99 m)
 - * Moved DB5 barge to the west side of TTG, and spliced pile G118. The pile was 50% completion by the end of the shift.
 - Andrew Erthum from CWI and Michael Johnson from Smith Emery were present for QA/QC welding inspection.
 - Phil Thorson, Pat Morris, and Sean Hanser from SRS consultant were present for mammal monitoring.
 - Manuel Reys from KCB was present for driving piles monitoring and blowcount.
 - Jered Mc Daniel was present for Acoustical Water Testing.
 - Richard Schatzman – Television specialist - was present to record the entired pile driving operation process.
3. Conversation and discussion:
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked Overtime reason:




Acoustical Testing



250mm marks for blowcounts



Pile driving in process

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep