

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 887
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1097
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/18/2009

Weather: Clear and cool (AM)
Clear and mild (PM)

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8											REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					REGULAR	IDLE OR DOWN	Name	Contractor
		Traylor Dutra												

Description of Operation:

Erect Temporary Towers: TTGN Pile Connection Plate Welding and DE to FE Truss Assembly

FIELD WORK:

TTGN Pile Connection Plate Welding:

Since the final piles were driven last week, all that is left for Traylor Dutra to do is finish the connection plate welding and then grouting the annular spaces between the piles and the pile sleeves. Today they welded the connection plates from the Big Digger. The DB-5 was moved over to Alameda.

Thanh Le will have the detailed diary for this operation.

Truss Assembly and Erection:

Massoud Modanlou is observing these operations and will have the detailed diary for them.

OFFICE WORK:

- Diaries
- Reviewed plans and specs
- Reviewed Submittals and RFI's for Temp Works
- Worked on Estimate #37

CONVERSATIONS:

OVERTIME: No overtime today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.