

dkm
←

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 785
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 995
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/05/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS			
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor	
		Regional Steel													
1	1	General Foreman	8										Bognaes, Bob	RSC	
2	1	Foreman	0										Greenlee, Tim	RSC	
3	1	Ironworker	0										Pelayo, Jose	RSC	
4	1	Ironworker	0										Reyes, Danial	RSC	
5	1	Ironworker	8										Quiroz, Victor	RSC	
6	1	Ironworker	0										Quiroz, Fermin	RSC	
7	1	Ironworker	8										Ortiz, Lucino	RSC	
8	1	Ironworker	0										Hurtado, Armando	RSC	
9	1	Ironworker	8										Rodriguez, Ernesto	RSC	
10	1	Ironworker	0										Rasmussen, John	RSC	
11	1	Ironworker	8										Gutierrez, Rodolfo	RSC	
12	1	Ironworker	0										Marquez, Rodrigo	RSC	

Weather: Cloudy, scattered showers, windy, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing #43 transverse rebars with couplers L1 layer and hand tightening.
- RSC is wire brushing male couplers.
- RSC installing U rebars for PT ducts.

NOTES:

-

P.Gagnier

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep