

JKM

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 789
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 999
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/09/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	Name Contractor		
												Name	Contractor	
		EQUIPMENT AND/OR LABOR:												
1	1	General Foreman	8									Bognaes, Bob	RSC	
2	1	Foreman	8									Greenlee, Tim	RSC	
3	1	Ironworker	0									Pelayo, Jose	RSC	
4	1	Ironworker	0									Reyes, Danial	RSC	
5	1	Ironworker	8									Quiroz, Victor	RSC	
6	1	Ironworker	0									Quiroz, Fermin	RSC	
7	1	Ironworker	0									Ortiz, Lucino	RSC	
8	1	Ironworker	8									Van Brusselen, Jon	RSC	
9	1	Ironworker	8									Rodriguez, Ernesto	RSC	
10	1	Ironworker	0									Rasmussen, John	RSC	
11	1	Ironworker	8									Gutierrez, Rodolfo	RSC	
12	1	Ironworker	0									Marquez, Rodrigo	RSC	

Weather: Sunny, mild, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue to install #43 L1 transverse rebars.
- RSC torqued #43 L1 transverse couplers.
- RSC continue to install #25 longitudinal hairpins L1 layer.

NOTES:


- T. Greenlee torqued 44 #43 transverse couplers using the 2008/149470 torque wrench.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier.



Trans Engineer (C)/Asst. Struct. Rep