

OKM
C

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 790
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1000
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/10/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS		
EQUIPMENT AND/OR LABOR:															
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)										IDLE OR DOWN	Name	Contractor
1	1	General Foreman	8											Bognaes, Bob	RSC
2	1	Foreman	8											Greenlee, Tim	RSC
3	1	Ironworker	0											Pelayo, Jose	RSC
4	1	Ironworker	0											Reyes, Danial	RSC
5	1	Ironworker	8											Quiroz, Victor	RSC
6	1	Ironworker	0											Quiroz, Fermin	RSC
7	1	Ironworker	0											Ortiz, Lucino	RSC
8	1	Ironworker	8											Van Brusselen, Jon	RSC
9	1	Ironworker	8											Rodriguez, Ernesto	RSC
10	1	Ironworker	0											Rasmussen, John	RSC
11	1	Ironworker	0											Gutierrez, Rodolfo	RSC
12	1	Ironworker	0											Marquez, Rodrigo	RSC

Weather: Partly cloudy, cold, damp, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC securing #43 L1 transverse rebars recently installed.
- RSC installing vertical PT grillage for both high strength rods and vertical ducts.
- RSC finishing #25 longitudinal hairpins L1 layer.


NOTES:

•
Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep