

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 792
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1002
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/12/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equ ip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)											Name	Contractor
		Regional Steel													
1	1	General Foreman	8											Bognaes, Bob	RSC
2	1	Foreman	8											Greenlee, Tim	RSC
3	1	Ironworker	0											Pelayo, Jose	RSC
4	1	Ironworker	0											Reyes, Danial	RSC
5	1	Ironworker	8											Quiroz, Victor	RSC
6	1	Ironworker	0											Quiroz, Fermin	RSC
7	1	Ironworker	8											Ortiz, Lucino	RSC
8	1	Ironworker	0											Van Brusselen, Jon	RSC
9	1	Ironworker	0											Rodriguez, Ernesto	RSC
10	1	Ironworker	0											Rasmussen, John	RSC
11	1	Ironworker	0											Gutierrez, Rodolfo	RSC
12	1	Ironworker	8											Leon, Fidel	RSC

Weather: Overcast, mild, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue securing #43 L1 transverse rebars recently installed.
- RSC working on punch list items. See punch list below.
- RSC installing #25L02L02 rebars between hinges.

NOTES:

- RSC did not install #25L2L03 rebars within the vertical PT ducts. B. Bognaes is argumentative about installing the rebars. I discussed with J. Davidson and he worked it out with Bognaes. Bognaes installed the missing rebars.

#### Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Worked 8 hours OT.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep

### **W2 Pour 6 North Punch-list Rev 0.**

#### **Reinforcement:**

- Trim vertical straight bars east face.
- Check and adjust clearances throughout. In particular along north side vertical skin reinforcement extends high may require bending down, also check vertical candy cane around south east area.
- Install form savers east bulkhead.
- Securely tie #25 horizontal rebars east face.
- Provide 80mm clearance northeast face.
- Check that last two #25 horizontal rebars extend from east face to west face.
- Install PT grillage with black foam throughout.
- Splice #25 vertical candy canes between vertical PT bars and splice #25 vertical candy canes in vertical tendon area where tails were excessively trimmed per discussion with T. Greenlee.
- Provide support to horizontal spirals and U rebars.